

PROFORMA--II
MUKHYA MANTRI ZILA VIKASH YOJANA
Financial & Physical Progress Report
PROFORMA--II
MUKHYA MANTRI ZILA VIKASH YOJANA
URBAN DEVELOPMENT

Name of The District : East Champaran (Motihari)

Name of The Sector & Code : 17- Urban Development

Month : August, 2013

(Rs in Lakh)

Sl. No.	Name of the Scheme	Name of the Block	Name of the Panchayat	Target	Unit	Physical Achivement	Eastimated Cost	Advanced Amount	Expenditure	Flow to S.C.P.	Reason for Non-starting	Physical Verificati on (Y/N)
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Construction of Town Hall Building at Areraj in Areraj Block	Areraj		1	Construction	C	24.75	22.27	22.35		Complete	YES
2	Beautification & Development work of Gandhi Maidan at Motihari in Motihari Block	Motihari		1	Construction		160.83	152.44	152.44		Complete	
3	Beautification & Development work of Gandhi Stoop at Motihari in Motihari Block	Motihari		1	Construction		37.00	32.28	34.91		Complete	
4	Beautification & Development work of Gandhi park at Chandrahia in Motihari block	Motihari		1	Construction		45.99	45.99	31.06		Complete	
5	Beautification work from Machhuwa Sangh Bhawan to Sulabh Sauchalaya complex under the lack road Motihari town in Motihari Block	Motihari		1	Construction		21.89	14.23				
6	Beautification of Ambedkar Bhawan, East Champaran, Motihari (Waiting room, Meeting room, Platform, Kitchen and Soling) and construction of toilet in Motihari Block	Motihari		1	Construction		48.81	48.31	31.53	48.81	Complete	
Total							339.26	315.52	272.29	48.81		